



**TIMEOUT**  
HOTEL

**RENOVATION STORY**  
**SNAPSHOT** 

**TODAY'S DATE:**

Friday, 27th September 2019

**RENOVATION DATES:**

15th August - 17th November 2019

**PROGRESS:**

37% completed – on schedule

**BATHROOM RENOVATIONS COMPLETED TO-DATE:**

- ✓ All top and second floor bathrooms floor tiles are down
- ✓ All Ground floor rooms have been gutted
- ✓ All Top floor rooms have wall tiles installed
- ✓ Wall in shower in all the top Floor Pool View rooms have been removed and are now being plastered
- ✓ All Top Floor Superior rooms have been tiled with Mosaics in the showers



**OUTSTANDING WORK TO COMMENCE:**

- Construction of our new Gym
- Construction of our new Front Desk
- Construction of our Pool Deck extension.
- Re-paving our Car Park.
- Installing our Solar Water Heaters for our Standard, Superior and Pool View Rooms.
- Installing our Generator.

**NEXT UPDATE: FRIDAY, 11TH OCTOBER 2019**

FOLLOW US ON   @TIMEOUTBARBADOS

