



TODAY'S DATE:
 Friday, 11th October 2019
RENOVATION DATES:
 15th August - 17th November 2019
PROGRESS:
 50% completed – on schedule

BATHROOM RENOVATIONS IN SUPERIOR AND POOL VIEW ROOMS:

- ✓ Top Floor and Second Floors have been completed re-tiled.
- ✓ Top Floor Showers have been completed re-tiled.
- ✓ Top Floor Toilets are all serviced and are back in place.
- ✓ Top Floor bathroom vanities and mirrors are being placed in the bathrooms.
- ✓ 2nd Floor Superior Showers have been completed re-tiled.
- ✓ 2nd Floor Pool View Bathroom Showers are being re-tiled.
- ✓ 2nd Floor Bathroom Vanities are being placed in the bathrooms.
- ✓ All Ground floor bathrooms are currently being worked on.
- ✓ New Extractor Fans have been placed in all 34 the bathrooms.



WORK IN PROGRESS:

- ✓ Renovation of our Front Desk Lobby.
- ✓ Installing Solar Water Heaters for our Superior and Pool View Rooms.
- ✓ Renovating our Courtyard: Removing all the tiles and re-tiling with new floor tiles
- ✓ Replacing the courtyard with a new blue roof.
- ✓ RESTAURANT UPGRADES - NEW:
- ✓ Enhancing our outside bar for better roadside frontage.
- ✓ Adding a warm, woody feel in the restaurant by creating a new ceiling and upgrading the restaurant lighting.
- ✓ Creating an air-conditioned buffet room for our guests.
- ✓ Re-positioning our bar to give our dining area more space.



OUTSTANDING WORK TO COMMENCE:

- Re-paving our Car Park.
- Installing our Solar Water Heaters for our Standard Rooms.
- Installing our Generator.

Our restaurant needed critical attention to enhance our customers experience. Therefore, we made a decision to make this a priority and we would not be adding a gym at this time.

NEXT UPDATE: FRIDAY, 25TH OCTOBER 2019