



TODAY'S DATE:
 Friday, 25th October 2019
RENOVATION DATES:
 15th August - 17th November 2019
PROGRESS:
 65% completed – on schedule

BATHROOM RENOVATIONS IN SUPERIOR AND POOL VIEW ROOMS:

- ✔ Superior Rooms - Completed.
- ✔ Pool View Rooms - In progress. We are waiting on a shipment of small furnishings to finish the bathrooms.



WORK IN PROGRESS:

- ✔ Renovation of our Front Desk Lobby.
- ✔ Installing Solar Water Heaters for our Superior and Pool View Rooms.
- ✔ Renovating our Courtyard: New roof is in place. Tiling will start this week.
- ✔ Repaving our Car Park.
- ✔ Adding a warm, woody feel in the restaurant by creating a new ceiling and upgrading the restaurant lighting.
- ✔ Creating an air-conditioned buffet room for our guests.
- ✔ Re-positioning our bar to give our dining area more space.

RESTAURANT UPGRADES - NEW:

- ✔ Enhancing our outside bar for better roadside frontage.



OUTSTANDING WORK TO COMMENCE:

- Installing our Solar Water Heaters for our Standard Rooms.
- Installing our Generator.

Our restaurant needed critical attention to enhance our customers experience. Therefore, we made a decision to make this a priority and we would not be adding a gym at this time.

NEXT UPDATE: FRIDAY, 8TH NOVEMBER 2019